

TEYNHAM PRIMARY SCHOOL WEEKLY PROGRESS UPDATE - 20.05.2024

- Stone fill material will be delivered and ongoing again this week. This is to continue to fill the full extent of the new building footprint up to a certain level, as previously mentioned.
- Around the perimeter of the building, you will see concrete being laid this week. This is so we can start to build the perimeter shuttering/formwork off this concrete base. Once completed, you will be able to see the full size of the new building footprint quite clearly.
- Once we have the shuttering/formwork around the perimeter, the crane will be positioned on the grey coloured stone area outside the building. The crane will be situated here during the build of the school, following the completion of the groundworks.



- The external areas of the new school will be explained later in the project - playgrounds, footpaths etc.
- The drainage works are as far as we can go for now, and will be continued later in the project. We will update you when we continue these works.
- BT Openreach completed their works in Belle Friday Close last week. These were infrastructure works, so that we can bring the new fibre line into the site when we are ready. Thank you for your understanding on these essential works.
- We are having 24hr CCTV surveillance installed this week covering the site. This is for extra security as the site gets busier, with more materials being delivered and stored.
- As a reminder, we do have the WWM resident notice board at the front of the school which will also have further updates and information - keep a look out for this as it will be updated very soon.