

TEYNHAM PRIMARY SCHOOL WEEKLY PROGRESS UPDATE - 04.06.2024



- You will notice the steel reinforcement being laid and perimeter edge detailing formed in steel reinforcement. We will form an upstand section in steel that you will notice to the perimeter. This will be where we place the panels for the outside walling, once these works commence later in the project.
- A lot of work goes into the steel reinforcement works, as we need to wire it all together to tie it in.
- We still intend to concrete the main concrete raft of the building in three visits. This is due to the size of the project as it is too big to concrete in one visit. Keep an eye out for this one as there will be plenty going on when we carry this out!

- There will be another visit to record drone footage - this will be done out of school hours. This is weather dependent so the exact date is as yet unknown. We will update you when we know more, or if we have managed to carry this out.
- Ongoing 24hr CCTV surveillance will be covering the site. This is for extra security as the site will get busier and with more materials delivered and stored going forward.
- As a reminder, we do have the WWM Resident Noticeboard at the front of the school. This will also have further updates and information - keep a look out for this as it will be updated at regular intervals.

