

# TEYNHAM PRIMARY SCHOOL WEEKLY PROGRESS UPDATE - 10.06.2024

- The steel reinforcement works are ongoing this week. The last section you see being worked on will be the new hall area, kitchen area and various other rooms.
- We continue to form the upstand section in the steel to the perimeter. This will be where we place the panels for the outside walling once these works commence later in the project.
- Shuttering and formwork around the perimeter will continue. We will strike the current shuttering that we have around the perimeter of the first concrete pour during the week, and move this down to the second section.
- You will notice we drop back on the first section we concreted to complete the upstand section to take the timber panels later in the project.
- We intend to concrete the first section of the concrete raft on Monday 10th June. Keep an eye out for the concrete pump and concrete lorries working throughout the day. There will be two further visits to complete the raft. This is due to the size of the project - it is too big to concrete in one visit.
- The large area you can see being excavated and stoned up will become the new hard play area, so gives you some idea of the size. Part of that area will be for our crane mat for our future crane works and lifting of the timber panels.



- 24hr CCTV surveillance is now covering the site. This is for extra security as the site will get busier and with more materials delivered and stored going forward.
- As a reminder, please keep your eye on the WWM Resident Noticeboard at the front of the school. This will be updated regularly with site news and information.