

# TEYNHAM PRIMARY SCHOOL WEEKLY PROGRESS UPDATE - 17.06.2024



- This week, you will notice the steel reinforcement being laid and perimeter edge detailing formed in steel reinforcement. We will form an upstand section in steel to the perimeter. This will be where we place the panels for the outside walling, once these works commence later in the project.

- A lot of work goes into the steel reinforcement works as we need to wire it all together to tie it in.

- Plans for the concrete pour have been amended slightly, with the process being split in two. The first pour will now take place on Tuesday 18th June - keep an eye out for the concrete pump and concrete lorries working throughout the day. There will be one further visit to complete the raft. This is due to the size of the project - it is too big to concrete in one visit.

- Excavations have been undertaken to allow services to enter the plantroom.

- The crane mat has been installed alongside the building footprint, preparing for the timber frame to be installed.



- There will soon be another visit to carry out our drone footage - this will be done outside of school hours. We cannot tell you the exact date as it is weather dependent, but we will update you when we know more or when we have managed to carry this out.
- 24hr CCTV surveillance is now covering the site. This is for extra security as the site will get busier and with more materials delivered and stored going forward.
- As a reminder, please keep your eye on the WWM Resident Noticeboard at the front of the school. This will be updated regularly with site news and information.

