

# TEYNHAM PRIMARY SCHOOL WEEKLY PROGRESS UPDATE - 24.06.2024

- The first pour of the concrete slab successfully took place this week, and now shows the full extent of the new building.
- The final pour of concrete to the raft slab will be poured on Monday.
- We will continue to form the upstand sections around the perimeter and concrete - these follow the main concrete pour as noted above.
- We will begin laying a 2m-wide path of stone around the perimeter of the building. This will be the base for the scaffold to be situated on.
- The scaffold installation will be commencing later in the week. This will be put up around the perimeter of the building, and going up 2 lifts high. To give you some indication of scale, the scaffold height at this point will be approximately at the first-floor level of the new building,
- You may see some spray marks on the concrete slab. These are called gridlines, and will be used for setting out the 'sole plates' - reflecting the internal or external wall layout. This will become more apparent in due course and we will add more details in the coming weeks.

