

# TEYNHAM PRIMARY SCHOOL WEEKLY PROGRESS UPDATE - 28.05.2024



- Stone fill material will be at its final stages of grading to levels where needed to the building footprint.
- A thin layer of concrete will continue to be laid throughout the week to the area of the new school footprint. Once completed you will then be able to see the full size of the new building footprint quite clearly to the concreted area.
- We have the shuttering / formwork around the perimeter of the building starting latter part of the week. This is to retain the main concrete raft that we will eventually pour with further concrete.

- Steel fixing will also be commencing to the latter part of the week. You will start to see the stack of steel mesh and reinforcing being used within the footprint of the building. We intended to concrete the main concrete raft of the building in three visits. This is due to the size of the project as it is too big to concrete in one visit.
- We now have 24hr CCTV surveillance installed, covering only the site. This is for extra security as the site will get busier and with more materials etc going forward.
- As a reminder, we do have the WWM resident notice board at the front of the school. This will also have further updates and information so keep a look out for this as it will be updated at regular intervals.

