

# TEYNHAM PRIMARY SCHOOL WEEKLY PROGRESS UPDATE - 01.07.2024

- The concrete raft is now complete to the new building.
- The crane mat is completed, ready for the crane works to commence when needed. This is the area along the length of the building.
- The scaffolding will continue to the first-floor level this week and finish off early next week. This will be continued later when we have the first floor installed - we will then continue to roof level with the scaffolding.
- The large black boxes that you see stacked up on site will create the new soakaway. We will be installing this next week, so look out for more updates on this.
- Drone footage will be taken on Tuesday outside school hours - photos and footage will be shared later.

