

TEYNHAM PRIMARY SCHOOL WEEKLY PROGRESS UPDATE - 08.07.2024

- The crane mat is completed ready for the crane works to commence when needed. This is the area along the length of the building.
- The scaffolding is completed to the buildings first-floor level. This will be continued later when we have all the walls built up to the first floor. We will repeat the process you have seen up to roof level. then continue to roof level with the scaffolding.
- The large black boxes that you see stacked up on site are for the new soakaway. We will be installing these this week. From the playing field you will see a stepped excavation. Once we have excavated to the required depth, we then place the crates in following a carefully designed sequence.
- Once this is completed, we then connect a section of storm water drainage pipework to this for future works to be connected onto. We then back fill the excavation back up to the original grassed level.
- We are now at the stage where we will be commencing the timber frame system for the new building. This week we are setting out and fixing the timbers to the concrete raft and upstand ready for panels to be craned in.
- **Note: Next week you will start to see the building taking shape - we will give a more detailed update about this in the next progress newsletter. Exciting times ahead!**

