

TEYNHAM PRIMARY SCHOOL

WEEKLY PROGRESS UPDATE

17.09.2024



Scaffolding:

The scaffolding has been fully erected and is ready for future trades and necessary adjustments as work advances.

Building Progress:

Significant advancements are visible on the new school building:

- First Floor: Internal and external walls are completed.
- Roof: Main roof cassettes are being installed on the first-floor roof, followed by the perimeter parapet panel

Brickwork:

Brickwork is progressing well around the building, with a focus on the single-storey section near the site entrance.

Carpentry:

Initial carpentry work has started on the lower roof. Additional carpentry will continue as preparation for the main roof coverings.

Deliveries:

Preparations for roofing and internal trades are underway. Further deliveries of additional storage containers and offices will be made to accommodate the increased number of tradespeople on site.

