

TEYNHAM PRIMARY SCHOOL

WEEKLY PROGRESS UPDATE

29.01.2025



Mechanical and Electrical Works

Mechanical works are progressing with first and second fix installations, including connecting air handling units on the roof.

Electricians are continuing wiring on the ground floor and progressing with elements of second fixing.

Ventilation Works

Ventilation works continue to advance on the first and ground floors, preparing for final fixing later in the project.

Cladding Works

Cladding works have reached their current limit on all elevations, with the final coloured panels to be installed later in the project.

Internal Works

Internal dry lining works are ongoing, with final plasterboarding nearing completion. Ceiling works are set to commence later this week.

Tape and jointing are continuing in the ground floor hall areas.

Preparation for decoration is currently underway.

Fire-stopping works for M&E services will continue in the first-floor and ground-floor classrooms, including the corridor areas, with works ongoing until completion.

External Works

Groundworks are progressing this week, including storm drainage installations.

The installation of feature window surrounds is continuing this week. Keep an eye out for these, as they will transform the building's appearance from the current school-side view.

Security

The 24-hour CCTV monitoring system will remain in place to ensure the site's security.

