

# TEYNHAM PRIMARY SCHOOL

## WEEKLY PROGRESS UPDATE

### 10.03.2025



Work on the new school building continues to progress well, with several key tasks nearing completion:

#### **Mechanical & Electrical Works**

Second-fix mechanical works are ongoing in wet rooms, along with the final ducting installation in the food technology room.

Electricians continue second-fix installations, including data sockets, lighting, and switches, as well as work on the main panel in the plant room.

#### **Internal Finishes**

Dry lining and tape-and-jointing are being completed, with suspended ceiling works progressing across both floors and in the main hall.

Decoration works are well underway, and ceiling tiles are being fitted in completed rooms, leaving out service access points for final commissioning.

#### **Flooring & Fixtures**

Flooring installation continues on the ground floor, and toilet cubicles are being installed in first-floor wet rooms.

The food technology kitchen is now being fitted.

#### **Fire Safety & Sprinklers**

Fire-stopping works are ongoing on the ground floor, ensuring safety around mechanical and electrical services.

Final sprinkler connections and panel board installations are also progressing, with external kiosk works continuing.

#### **External Works**

Groundworks continue across the site, including trenching for the water and sprinkler mains and raising ground levels in the main playground area.

The final stormwater connection is being made to link with previously installed drainage in the playing field.

**Site Safety & Security** – The final birdcage scaffold has now been removed from the main staircase on the first floor.

The site remains under 24-hour CCTV monitoring for security.

We appreciate your continued patience and support as we work towards delivering your new school.

